

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213590

Address: 3713 SW WALSH DR, LEES SUMMIT, MO 640823715 SW WALSH DR, LEES SUMMIT, MO 640823717
SW WALSH DR, LEES SUMMIT, MO 640823711 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, May 27, 2022

Corrective Action Required:

1	Misc	**5/25/22 INSPECTION DENIED, NOT READY FOR INSPECTION, ALL CORRECTIONS HAVE NOT BEEN ADDRESSED
---	------	---

UNIT 3711:
COMPLETE, OK TO INSULATE AND ROCK

UNIT 3713:
COMPLETE, OK TO INSULATE AND ROCK

UNIT 3715:

5/27/22 NOT READY

- land to boxes and secure all electrical at garage that has been removed for corrections
- provide joist hanger dbl lvl garage, nail joist hanger
- secure all vertical DWV2" or less at mid point
- non continuous top plate left and right side of garage door , **provide engineer letter on field fix**

- address corner lap connection of top plate to top plate per code at garage
- replace stud and provide stud shoe, stud has been overbored for DWV less than 5/8" of stud left at bore for DWV at garage wall and 1st floor powder bath
- provide structural straps all top plate bores 50% or more all interior load bearing walls and all exterior walls
- address floor joists that have been bored for electrical less than 2" apart, see above garage entry, **provide engineer letter on field fix**
- (4) 9 1/4" lvl at garage per plans
- dbl every other 2x10 joist at garage per plans
- (5) 2x4 stud pack at garage wall lvl bearing per plans
- solid shim trimmer studs cut short of headers throughout
- provide all truss hangers per plans
- 12" oc nailing all abutting intersecting wall corners
- seal top plate penetration 2nd floor bathroom
- nail all girder trusses together per plans
- address dbl girder truss chord and gusset plate at master bedroom sheared down
- repair damaged exiting of fire rock
- Fire rock must be seated in c channel at roof deck
- Fire rock must be seated in H studs
- Have engineer with truss manufacturer address the gable truss top chord has been removed, see above 2nd floor bath at firewall
- Have engineer with truss manufacturer address broken A19 and A21 truss
- cap and label future vent at basement

UNIT 3717:

- address top plates not tied together at garage
- fireblock at dbl wall behind 2nd floor tub

OK TO INSULATE

Comments: