

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20221062  
Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Eric Sharp	Partial	Friday, May 27, 2022
Informational: 1 Misc		No utility work or grading being done today. RP 4-6-22	
Informational: 2 Misc		Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22	
Informational: 3 Misc		Dechlorinated the water line. Tyler's crew laid conduit for Evergy the rest of the day. RP 4-12-22	
Informational: 4 Misc		Pulled first Bac T sample and delivered to Keystone Laboratories for testing. Tyler's crew still working on conduit for Evergy. RP 4-13-22	
Informational: 5 Misc		Pulled second sample for Bac Testing, no other work being done on site today. RP 4-14-22	
Informational: 6 Misc		Tyler's crew worked on a different site today. No work being done today. RP 4-15-22	
Informational: 7 Misc		Second Bac T sample passed testing. Dirt crew is on site grading for the removal of the retaining wall. RP 4-18-22	
Informational: 8 Misc		Contractor started dismantling the retaining wall. RP 4-19-22	

Informational:

9 Misc

John from ESS started assembling the new retaining wall. Mike from CFS Engineering is doing the third party inspections for the wall. RP 4-21-22

Informational:

10 Misc

John's crew still building the retaining wall. RP 4-22-22

Informational:

11 Misc

No work being done today. 4/28/22 ES

Informational:

12 Misc

Rudy's crew began working on water service lines before being rained out. 4/29/22 ES

Informational:

13 Misc

Rudy's crew working on water services and storm line B. 5/3/22 ES

ESS doing dirt work. 5/9/22 ES

ESS doing dirt work. 5/10/22 ES

ESS doing dirt work. 5/11/22 ES

Could not perform sanitary sewer tests today as lot was too wet and muddy for Jeremiah to get his truck into the area. 5/27/22 ES

**Comments:**