CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214712

Address: 792 NE ALGONQUIN ST, LEES SUMMIT, MO 64064794 NE ALGONQUIN ST, LEES SUMMIT, MO

64064790 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Residential

Khanh Nguyen

Failed

Tuesday, May 31, 2022

Corrective Action Required:

1 Misc UNIT 790:

- -Connect gas line to fireplace
- -Fb gap between FlameBlock and firewall in attic above rear dining
- -Engineer to address repair of damaged truss above kitchen
- -Drain vent piping in attic toward drain
- -Brace firewall
- -S-traps not allowed at master shower. Vent connections shall not be below trap weirs
- -Reinstall blockings of joists at basement window

UNIT 792:

- -Engineer to address repair of damaged truss above master bathroom
- -Connect gas line to fireplace
- -Fb gap between FlameBlock and firewall in attic above rear dining
- -Support 4 ft and drain plumbing vent piping in attic toward drain
- -Brace firewall
- -S-traps not allowed at master shower. Vent connections shall not be below

trap weirs

UNIT 794:

- -Connect gas line to fireplace
- -Brace firewall
- -S-traps not allowed at master shower. Vent connections shall not be below trap weirs

**OK TO INSULATE

Comments: