

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215290  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:       | Inspector: | Outcome: | Date:                 |
|-------------------|------------|----------|-----------------------|
| <b>Site Visit</b> | Eric Sharp | Partial  | Tuesday, May 31, 2022 |

Informational:

1 Misc

Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22

Informational:

2 Misc

No utility work or grading being done today. RP 4-6-22

Informational:

3 Misc

Tyler's crew started working on the storm line today. RP 4-19-22

Informational:

4 Misc

Tyler's crew still working on storm line E. RP 4-20-22

Informational:

5 Misc

Tyler's crew working on storm line. Still dealing with ATT cable running right down center of their ditch line. Had poured collars and inverts in storm box E-5 and had 3 sticks of pipe in early in day. 4/27/22 ES

Informational:

6 Misc

No work being performed today. 4/28/22 ES

Informational:

7 Misc

Tyler's crew working on storm line.. 5/3/22 ES

No utility work being done today. 5/31/22 ES

**Comments:**