

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Passed	Wednesday, June 01, 2022

Informational:
1 Misc 3-1-22 AN crew is going to begin digging to expose the 12" sewer main . I let them know that they need to use a wye and max adapters

Informational:
2 Misc 5-10-22 AN. Plumber has began digging to expose the sewer main and are waiting on a trench box to safely get down in the hole

Informational:
3 Misc 6-1-22 AN sewer tie-in form the main to the building is complete

Comments: