

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Fire Hydrant	Adam Nacke	Partial	Wednesday, June 01, 2022

Informational:

1 Misc

3-15-22 AN crew has fully dug up to expose the water main for the hydrant install.. waiting on parts

Informational:

2 Misc

3-18-22 & 3-21-22 AN no work being done

Informational:

3 Misc

Crew was on-site working on assembling hydrant and valve assembly.
4/15/22 ES

6-1-22 AN fire hydrant is still not completed. Hydrant is assembled and there is a open hole but have not heard from plumber on when it will be installed

Comments: