

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20216366  
Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Backflow Preventer and Vault</b>	Khanh Nguyen	Partial	Wednesday, June 01, 2022

Informational:

1 Misc 4-20-22 AN holt house started to locate the waterline that will go into the backflow fault.

Informational:

2 Misc 4-21-22 AN Holthouse is tied into the waterline that came under the road and added a stick of pipe that will go into the vault.

Informational:

3 Misc 4-29-22 AN the back flow vault and back flow is installed . They still need to install a way for it to drain and put steps in the vault .

Informational:

4 Misc 5-26-22 AN hothouse is starting to work on the backflow and meter pits again

Informational:

5 Misc 5-31-22 AN. All three meters, meter pits also three backflow and pits are complete.

6-1-22 AN fire line vault still need the sump pump and stairs installed

**Comments:**