## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20210729

Address: 2159 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Erosion Control Michael Harkins Failed Thursday, May 12,

2022

Corrective Action Required:

1 DCM1 ESC EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE

REQUIRED NO PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.

FURTHER INSP Mitchell Schwarz 02/04/2022 2:01 PM

Corrective Action Required:

2 DCM1 ESC EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE

REQUIRED NO PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.

**FURTHER INSP** 

MAINTAIN SILT FENCE

Corrective Action Required:

3 DCM2 ESC DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS

DEFICIENT UNTIL ADEQUATE EROSION CONTROL PROVIDED.

INSTALLATION

MUD SLIDE CREATED BY BROKEN SPRINKLER LINE AT 2163 KILLARNEY (SUMMIT HOMES) RAN ACROSS 2159 KILLARNEY (NEW MARK) LOT.

NEW STRAW WATTLE ADDED 5/12/22 i SPOKE TO CRAIG AT NEW MARK &

MICHAEL AT SUMMIT ABOUUT CLEAN UP.

**CLEAN UP SEDIMENT IN 2155 KILLARNEY YARD** 

_	
Comm	onter
COIIIII	iciits.