

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214053
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Steve Robbins	Partial	Friday, May 13, 2022

Informational:

1 Misc

On Wednesday 4.27.2022 Redford installed Line 1: storm boxes 1-3, 1-4, 1-5, 1-6, and 1-7 and backfilled.

On 5.2.2022 Redford installed pipe between CI 1-6 and MH 5-1 and laid pipe up to structure 5-2 but did not have F-1 5-2.

On 5.3.2022 Redford Construction installed pipe from CI 1-7 to structure FI 1-8 and piping from CI 2-1 to ES 1-1 including structures

On 5.4.2022 Redford Construction installed Line 2 - CI 2-1, CI 2-2, CI 2-3, CI 2-4. Pipe collars were poured for Line 1, Line 2, and Line 5.

On 5.6.2022 Redford received 6 storm boxes but no installation today because of heavy rains this week and very muddy conditions

Informational:

2 Misc

On 5.9.2022 Monday Redford set boxes 2-5, 3-1, 3-2, 4-1, and 4-2

On Tuesday 5.10.2022 Redford set box 5-2 field inlet. Poured pipe collars for Lines #1, 2, 3, and 4. Poured inverts for all boxes associated with those lines.

5.11.2022 Redford poured collar for Line #5. Installed Line #6 and boxes 6-2,

6-3, and 6-4.

Informational:

3 Misc

Installing storm on line 6. Working from box 6-4 towards 6-5

Informational:

4 Miscellaneous
Correction

Not working today, working at Hook Farms 2nd plat. 5/13/22

On 5.16.2022 Redford Construction completed Line 6 and poured concrete collars and inverts.

Comments: