

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212205
Address: 4740 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, June 02, 2022

Corrective Action Required:

1	Misc	-Fb basement wall space from soffit and fur down ceiling space **not done
		-Provide min 15" of clearance distance from middle of basement bathroom water closet to finished wall
		-Install hangers at joist connections to double joist above stair wall
		-Nail the basement portal frame wall sheathing @3" oc
		**OK TO INSULATE

**4/12-REINSPECTION FEE ASSESSED FOR 3RD FAILED ALLROUGH INSPECTION

Comments: