

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216173
Address: 2039 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, June 02, 2022

Corrective Action Required:

1 Misc

- fire block hvac chase into furr down in garage
- missing nails in hangers above garage entry area
- fire block fireplace into ceiling spaces (when using Unfaced insulation, it must be packed tightly and securely)
- fireblock holes above master bath that were used for bath vent
- fire block furr down ends in basement
- fireblock vertical to horizontal every 10' in basement (seal penetrations, when using Unfaced insulation must be packed tightly)
- fireblock furr out walls in basement to ceiling line(if using Unfaced insulation must be packed tightly and securely)
- seal penetrations in RA panning in furr down bed 7bath
- install all columns to plans

Comments: