

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215946
Address: 2112 SW HARVEST MOON LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------------|----------|-------------------------|
| All Rough Inspection - Residential | Mitchell Schwarz | Failed | Thursday, June 02, 2022 |

Corrective Action Required:

1 Misc

- pfh anchor bolts to be in the middle 1/3 of sill plate
- nail guard for electrical at pfh
- address rafter to ceiling joist connection and rafters landing on blocks throughout
- mid way strap all dwv 2" in diameter or less
- land all electrical at back patio area
- uncover covered patio to inspect rafter to ceiling joist connection
- fire block to ceiling space right and left of fire place
- seal gaps in fire blocking at fireplace
- missing nails in hangers above master
- provide proper slope to dwv above master bath
- strike plates for electrical in basement office
- vertical to horizontal fire blocking every ten feet in basement. (Family room N windows)
- fire block furr down end in bed 3 closet
- provide support for dwv above basement bath and bed 3/4 support every 48" OC
- provide opening to bed 4 closet

Comments: