

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213431
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Eric Sharp	Partial	Thursday, June 02, 2022

Corrective Action Required:

1	Misc	Forms were placed, but there is issues concerning fall of moisture. There is also a broken ADA ramp that was done by a subcontractor. Steve Davis is checking on the replacing the other ramp also and who will do the work. RP 2-21-22
---	------	---

Informational:

2	Misc	Forms were placed and aggregate was present and compacted on Sensation. They still have work to do on Longview. RP 4-21-22
---	------	--

Informational:

3	Misc	Sidewalk was framed up with aggregate in and compacted. 4/25/22 ES
---	------	--

Informational:

4	Misc	ADA ramp at Sensation and Longview Blvd was framed up with aggregate in and compacted. Had a step framed up off south side of building for patio area, framed up with aggregate in and rebar tied into slap and from ground footings. Also had some sidewalk on south side and behind building that was framed up with aggregate in and compacted and metal mesh also. 5/26/22 ES
---	------	---

No able to pour sidewalk today with all the rain. 5/31/22 ES

Sidewalk was framed up with aggregate in and compacted directly in front of door ways coming out of east side of building. Will continue working on other areas of sidewalk as weather permits. 6/1/22 ES

Comments: