## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20213189Address:1912 NE PARK RIDGE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Khanh Nguyen	Failed	Friday, June 03, 2022
Corrective Action Required: 1 Misc		-Support ceiling framing above master bedroom		
		-Secure wiring min 1.25" away from surface along the stud at hall/master toilet wall		
		-Secure fireplace to framing -Brace roof beam ends from rotation		
		ll top plate with minimum 16 gauge metal plate		
		es within 12" of breaks; anchor sill plates min every 6		
		-Pan off return air space from fur down ceiling space outside rear basement bedroom		
		**REMOVE GB WHERE RE BEDROOM CEILING	EQUIRED FOR INSPECTION. D	O NOT COVER MASTER

**Comments:**