

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20213431  
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Ronald Paynter	Partial	Friday, June 03, 2022

Informational:

1          Misc

Beacon Concrete formed up curbing for the parking lot. Talked with them about using KCMMB mix, white cure, transition joints and saw cuts. They plan on pouring the approach and sidewalk after the asphalt has been laid.  
RP 12-1-21

Informational:

2          Misc

Beacon concrete was working on curbs in front of building. Due to fall from building they are reforming curbs. Will be doing a dry style curb for the first section of curbing coming from north due to concerns of height of curb then transition back to wet curb after high point. Spoke with Sue and we agreed this is probably the best option with what could be seen in Field. 6/3/22 ES

**Comments:**