

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20215945

Address: 2101 SE HAMBLER RD, LEES SUMMIT, MO 640822620 SE RANSON RD, LEES SUMMIT, MO  
640821971 SE HAMBLER RD, LEES SUMMIT, MO 640821240 SE HOOK LN, LEES SUMMIT,  
MO 640821745 SE HAMBLER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	Tom Taylor	Passed	Monday, May 09, 2022

Informational:

1 Misc

On Monday 5-09-2022. Daniel for Redford Excavating air tested the first 7 sections of Ductile iron pipe before we came to the first water crossing. The test passed holding the 4lbs of pressure for 28min. Contractor will resume installation of pipe.

Informational:

2 Misc

On Saturday, 6-04-2022. I preformed a air test for (2) sections of pipe. Pipe was air tested between MH 54-05 and 06, and 05 thru 04 passing all pressure test.

**Comments:**