

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Monday, June 06, 2022

Informational: 1 Misc	Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22
Informational: 2 Misc	No utility work or grading being done today. RP 4-6-22
Informational: 3 Misc	Only work being done on site is grading dirt hauled in from lots 11 and 12. RP 4-19-22
Informational: 4 Misc	Rudy's crew completed tie in on water main and began digging tap holes. 5/9/22 ES Rudy's crew continued working on tap holes and began putting meters in and digging across black twig for their connections. 5/10/22 ES Rudy's crew continued digging tap holes, street crossing and setting meters up. 5/11/22 ES Rudy's crew was working on completing all meter setups. 5/12/22 ES Rudy's crew completed storm line D at bottom of Black Twig where it connects to the public storm box on Lowenstein. 5/17/22 ES

No utility work being done on site. Engineering surveyors were onsite mapping items out. 5/31/22 ES

ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of Lowenstein Dr from storm sewer construction. 6/6/22 ES

Comments: