CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20214592Address:805 NE ALGONQUIN ST, LEES SUMMIT, MO 64064807 NE ALGONQUIN ST, LEES SUMMIT, MO
64064809 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, May 27, 2022
Corrective Action Required: 1 Misc	**BASEMENT FINISH I	NSPECTED	
	 809: Nail deck joist hangers; 2 lag screws at end of ledger board In garage, anchor sill plate min 7x bolt diameter away from sill plate break Anchor garage PFH wall plates per code with 2"x2" washers Expose underslab plumbing for inspection and terminate all abandoned plumbing Fb basement bedroom wall from soffit **OK TO INSULATE 		
	807: -Nail deck joist hangers; 2 lag screws at end of ledger board -Provide vertical fire blocking at kitchen firewall -Install 2"x2" washers at garage PFH walls -Protect wiring within six ft of attic access -Expose underslab plumbing for inspection and terminate all abandoned plumbing -Fb basement bedroom wall from soffit		

-Provide engineer address for over-notched joist below master bathroom shower

-Anchor sill plate within 12" of the basement door

****OK TO INSULATE**

805:

-Provide 2 lag screws at end of ledger board
-Provide full bearing support for girder truss at front bedroom with (4)2x4
studs all the way to foundation wall
-Protect wiring at front bathroom closet wall

-Strap exterior wall top plates bored more than 50% in master bathroom

-Install 2"x2" washers at garage PFH walls

-Fb basement bedroom wall from soffit

-Expose underslab plumbing for inspection and terminate all abandoned plumbing

-Complete feeder to load panel

****OK TO INSULATE**

Comments: