

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263

Address: 520 NW HOPE LN, Unit:IR, LEES SUMMIT, MO 640811801 NW OBRIEN RD, LEES SUMMIT, MO  
64081520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Tuesday, June 07, 2022

Corrective Action Required:

1        Miscellaneous  
          Correction

Corrective Action Required:

2        SECOND FLOOR        : THE FOLLOWING AREAS ARE APPROVED :

- 2ND FLOOR AREA A  
- UNITS 2021,2022,2023,2024,2025,2027,2029,2004,2005,2006,2008

Corrective Action Required:

3        THIRD FLOOR        : THE FOLLOWING AREAS AREA APPROVED :

:: 3ND FLOOR AREA A :  
3004, 3005, 3006, 3008, 3021,3022,2023,3024,3025,3027,3029

Corrective Action Required:

4        FOURTH FLOOR        6/7/22 PARTIAL ALL ROUGH ON UNITS AREA A:

-COMPLETE MECHANICAL THROUGHOUT

4025-strap lop plate lapped less than 48" at back bedroom, remove bonding screw from panel, nail corners 12" oc, putty packs at corridor/ doorway boxes  
4023-as putty packs at corridor wall,

4008-ok

4021-Fireblock top of fur out in bath, repair/replace main lug at panel, strap 2" and smaller dwv, complete hvac, putty pack at boxes in corridor at doorway,

4027- fireblocking at corridor wall ceiling line, putty packs at boxes by doorway, support SEC outside of shaft wall, hook up exhaust fan at bath, complete hvac

Corrective Action Required:

5 FIFTH FLOOR

**Comments:**