

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Passed	Tuesday, June 07, 2022

Informational:

1 Misc Epic Concrete started forming and pouring curbing. RP 4-18-22

Informational:

2 Misc Epic is still forming and pouring curbing for the parking lot. Verified that they are using 4K KCMMB mix. RP 4-19-22

Informational:

3 Misc Epic still forming and pouring curbing for the parking lot. Discussed the sidewalk along McClendon and running through the parking lot. JE Dunn is going to follow up with the engineers. RP 4-21-22

Informational:

4 Misc Mike's, Epic concrete crew continued working on forming up curbing and working on sidewalk crosswalks. 5/9/22 ES

All sidewalk and walking areas are poured and completed. 6/7/22 ES

Comments: