

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Passed	Tuesday, June 07, 2022

Informational:
1 Misc Met with Mike from Epic concrete on-site. Went over the speed check/raised walk going through parking lot. Inspected this area and it was framed up with aggregate in and compacted. 4/25/22 ES

Informational:
2 Misc Spoke with Mike at Epic concrete, they poured upper portion of sidewalk and framed up curbing and other areas. 5/4/22 ES

Informational:
3 Misc Mike's crew poured more sections of sidewalk today along north side of building and in front of building. 5/9/22 ES

Informational:
4 Misc Mike's crew with Epic was working on sidewalks leading into parking lot area. 5/16/22 ES

Mike's crew continued working on sidewalks on side and front parking lot areas of building. 5/17/22 ES

Mike's crew continued working on sidewalks in middle of parking area and front of building. 5/18/22 ES

All sidewalk and path areas are completed and meet LS spec. 6/7/22 ES

Comments: