

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20214609

Address: 934 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081936 NW BLACK TWIG CIR, LEES SUMMIT, MO  
64081938 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES  
SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Robb Popp	Failed	Tuesday, June 07, 2022

Informational:

1	THE FOLLOWING AREAS ARE APPROVED	- PERIMETER FOOTINGS OK TO POUR, UFER LOCATED NORTH WALL ABOUT 6' FROM WEST WALL -
---	----------------------------------	--

Corrective Action Required:

2	Miscellaneous Correction	-PROVIDE 3" OF CLEARANCE TO EARTH AT ALL REINFORCEMENT -REMOVE ALL WATER AND LOOSE SOIL FROM FOOTING
---	--------------------------	---

**Comments:**