

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Eric Sharp	Partial	Wednesday, June 08, 2022

Informational:

1 Misc

Richard's crew was onsite getting hole ready for water taps. 6/1/22 ES

Water performed 2 - 1" taps using 12" clamps with outlets. 6/1/22 ES

Richard's crew was working on running copper from main, didn't have survey stakes set for meter pits. 6/2/22 ES

Richard's crew was working on running copper from main to meter setups, also running 10' copper out of meter pits. 6/3/22 ES

Richard's crew filled over pipe and services with gravel. Then filled under roadway with flowable fill. 6/6/22 ES

Comments: