

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20220011  
Address: 3542 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Wednesday, June 08, 2022

Corrective Action Required:

1	Misc	-provide structural straps at all top plates bored 50% or more all exterior walls and interior load bearing walls, strap must be min 1 1/2" wide, 16 gauge, extend 6" passed each side of bore and must have (4) 10D nails each side of strap - see garage wall (NOT DONE)  -address CS-PF portal bracing at master bed windows per plans, see plans/IRC R602.10.6.4 for reference, dbl 2x12 header with trimmer studs, king studs, plates, tension straps, nail pattern exterior sheathing per design (NOT DONE, SEE DETAIL S2.0 IN PLANS)
---	------	---

Comments: