CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date: Site Visit Eric Sharp **Partial** Wednesday, June 08, 2022 Informational: 1 Misc Met with Codi and Kirk from ESS on site. Discussed project status and was informed they wouldn't be working the rest of the week due to the weather. RP 2-1-22 Informational: 2 Misc No work being done due to the snow storm. RP 2-17-22 Informational: No utility or exterior work being done today. RP 2-22-22 Misc Informational: No exterior work being done today due to snow. RP 2-24-22 Misc Informational: Misc Witnessed the fire lines being flushed. RP 3-4-22 Informational: No utility work or grading being done today. RP 4-6-22 Misc Informational: Me and Eric Sharp met with Rudy from ESS to discuss the lowering of the Misc water line across the entrance to the parking lot. RP 4-18-22 Informational: 8 Rudy's crew cut in 45's and lowered the water line at the parking lot Misc

4-19-22

entrance. Poured new kickers supported with rebar reinforcement. RP

Informational:

9 Misc

Rudy's crew working on irrigation meters and plugging old tap holes. I took old 1" meter from East side of apartments to return to water. No meter was located on the west side for the villas. 5/20/22 ES

No work being done on site today. 5/31/22 ES

No utility work being performed, only building construction currently. 6/6/22 ES

No work being done today with rain last night. 6/8/22 ES

Comments: