

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20214027
Address: 4721 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Not Ready	Thursday, June 09, 2022

Corrective Action Required
1 Misc

**RESTORE EROSION CONTROL ALONG THE STREET
**5/27-INSPECTION DENIED FOR FAILURE TO CORRECT THE
EROSION CONTROL
**6/8-INSPECTION DENIED. REINSPECTION FEE ASSESSED
**6/9-INSPECTION DENIED. REINSPECTION FEE ASSESSED
**6/9-STOP-WORK ISSUED.

- Nail siding to sill plates per code
- Nail hanger above main floor/mud stair landing
- Protect plumbing at mud closet and half bathroom
- Complete return air above master bathtub
- Connect ducting to all bathroom fans
- Protect plumbing at master bed/toilet wall
- Nail ceiling beam hanger above master bedroom
- Nail ceiling beam hanger above great room
- Install roof flashings for plumbing vent
- Complete return air at front 2nd fl bedroom

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

- Protect plumbing at 2nd fl bed and bathroom walls
- Install stud shoe at over bored bathtub wall stud
- Add another strut to support ridge above 3x beam
- Nail hanger above basement stair landing
- Install missing stud at basement bathroom

****OK TO INSULATE**

Comments: