

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214936

Address: 1745 SE HAMBLER RD, LEES SUMMIT, MO 640821800 SE RANSON RD, LEES SUMMIT, MO  
640821001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Tom Taylor	Partial	Friday, June 10, 2022

Informational:

1 Misc

On Friday, 6-10-2022. A proof roll was performed by Third party testing, the prime contractor the sub-contractor and myself. The locations were in front of the school and the (2) Cape St intersections. All locations passed proof roll for the contractor to place rock fill. Both Cape St locations will receive 14" of 3" base rock with geo-grid and then 12" of type 5 base rock. The lane installations are ready for curb and 1st lift of base asphalt. Some areas are too narrow to place asphalt and will have concrete pavement poured in Lou of asphalt pavement.

On Friday, 6-10-2022 Kat excavating cut fill for roadway installation on SW Heartwood Drive. Contractor remove approx 30' of existing curbing and prepared extended roadway to the south for the extended roadway.

**Comments:**