

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213815
Address: 1905 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, June 10, 2022

Corrective Action Required:

1	Misc	-fur down at HVAC garage ceiling to allow for R-19 insulation -fur out garage wall to allow for insulation -seal all top plate penetrations- see garage -fireblock plumbing fur out garage wall (fire block) -address floor joist bored for pex and DWV with less than 2" separation at kitchen, great room -provide (2) 2x4 trimmer studs at garage entry per plans -covered deck install hangers to plans and code -install windows trim and flashing
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: