



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20100205, Building Permit - Commercial
Address: 350 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|------------|----------|----------------------------|
| Above Ceiling Inspection | John Borns | Partial | Tuesday, February 01, 2011 |

Partial Correction
2 MISC

ACT CEILING GRID AND ABOVE-CEILING SYSTEMS OK FOR PLACEMENT OF CUT BORDER TILES ONLY; SUBJECT TO FULL INSPECTION AFTER HVAC WORK IS COMPLETED. ENSURE MC CABLES ARE SECURED TO STRUCTURE OR CONDUIT WITHIN 12" OF ENTRY TO BOXES WHEREVER POSSIBLE.

| | | | |
|--|------------|-----------|----------------------------|
| Occupancy Inspection - Codes Commercial | John Borns | Not Ready | Tuesday, February 01, 2011 |
|--|------------|-----------|----------------------------|

Corrective Action Required
1 MISC

SLOPE OF RAMPS MAY NOT EXCEED 1:12 FOR ADA/ANSI COMPLIANCE. SEE SOUTH ENTRANCE.

Corrective Action Required
2 MISC

STEPS/STAIRS AT COMMERCIAL BUILDINGS MUST HAVE COMPLIANT HANDRAILS -- ONE EACH SIDE OF STAIR. SEE NORTH ENTRANCE.

Comments: