



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20100205, Building Permit - Commercial
Address: 350 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Thursday, February 03, 2011

Partial Correction
1 MISC

ACT CEILING GRID AND ABOVE-CEILING SYSTEMS OK FOR PLACEMENT OF CUT BORDER TILES ONLY; SUBJECT TO FULL INSPECTION AFTER HVAC WORK IS COMPLETED. ENSURE MC CABLES ARE SECURED TO STRUCTURE OR CONDUIT WITHIN 12" OF ENTRY TO BOXES WHEREVER POSSIBLE.

Comments: