

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215184  
Address: 2022 SW FARM FIELD LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, June 14, 2022

Corrective Action Required:

2 Misc

- complete garage portal frame nailing (make sure nailing to header nailing in exposed as well
- all anchor bolts to be within the middle 1/3 of sill plate
- furr down return air for insulation in garage
- complete all bath vents
- fire block furr out wall in garage for dwv (when using Unfaced insulation it must be packed tightly and securely in place)
- complete furr down in kitchen
- missing nails in hangers above kitchen
- address notched lvl header above rear slider
- uncover/complete S3.2 10 detail at slider area
- address rear great room windows not framed to plans
- address joist above master (holes closer than 2"
- complete plumbing for master tub
- fireblock at master walk in closet window
- frame front door to plans
- address rafters landing on blocks and 2nd floor
- address rafter to ceiling joist connection above front entry
- address over notched ceiling joists and rafter bearing at bed 2/3 bath
- address over notched floor joists under master shower

- seal return air panning near egress window in basement
- seal gaps in return air panning end above beam in basement near E wall

**Comments:**