

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212841
Address: 4395 SW AMETHYST DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, June 14, 2022

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-provide stud shoe at SE cable stud bore garage (INSTALL NAILS PER MANUFACTURER INSTRUCTIONS. COMPLETE, NOT SCREWS)-provide H2.5 clips at ends and full bearing for C3 truss at front bedroom (HAVE ENGINEER WITH TRUSS MANUFACTURER ADDRESS, TRUSS HAS NOW BEEN CUT AND MODIFIED)-provide proper slope for plumbing vents across trusses in attic-extend WSP panel to interior and exterior side of wall along great room/kitchen wall per plans-address D1 girder truss, per plans the D1 girder truss shows the B and A trusses attached to girder with truss hangers and does not show ledger or fur out face nailed to girder with truss hangers attached to ledgers-fireblock master tub trap, location has been moved-install windows basement bed-exterior bracing at basement den exterior wall per plans
---	------	---

Comments: