

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Roof Drain	Joe Starlin	Partial	Friday, August 06, 2021

Informational:

1 Misc

7-29-21 11:07am Breit has install one section of pipe and poured two collars on the south west corner of the court yard.

7-30-21 1:37pm Breit are still working on roof drains in the court yard.

8-6-21 The roof drains in the court yard are completed.

06/14/22 Tuesday (Breit Const.)

Contractor installed approximately 130' of 8" HDP storm drain at ground level on the Northwest side of downtown apartments. Tees, 45 deg & 90 deg bends were installed from today and yesterday.

Comments: