

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20216411  
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Eric Sharp	Partial	Tuesday, June 14, 2022
Informational: 1 Misc	No work being completed. 3/28/22 ES		
Informational: 2 Misc	Site and foundation grading continues. Spoke with Glynn about entrance off of Blue Pkwy. They will be installing their permanent culvert instead of temporary pipes under construction entrance. 4/4/22 ES		
Informational: 3 Misc	Site grading continues. Survey stakes appeared to be wrong and grading was taking place across property line. Glynn working with surveyor for correction. Had sewer and water materials delivered. 4/5/22 ES		
Informational: 4 Misc	Site grading and swell construction continued. Plans show swell on adjacent property. 4/5/22 ES		
Informational: 5 Misc	No work being done. 4/13/22 ES		
Informational: 6 Misc	Building site grading being done. Waiting for testing proctor for building sub base stabilization. Also had plans resubmitted for change in storm swell and inlet location. 4/14/22 ES		
Informational: 7 Misc	No work being performed due to rain over weekend. 4/18/22 ES		
	Began sub base stabilization on building pad site. 4/19/22 ES		

Informational:		
8	Misc	They did a building pad proof roll. No other construction happening. 4/22/22 ES
Informational:		
9	Misc	Started sanitary sewer line construction. 4/25/22 ES
Informational:		
10	Misc	Met with Glynn, they are continuing sanitary sewer construction. 4/26/22 ES
Informational:		
11	Misc	Linaweaver was on-site doing some minor site grading prior to rain. No other utility work being performed. 4/28/22 ES
Informational:		
12	Misc	No utility work being done today. 4/29/22 ES
Informational:		
13	Misc	Linaweaver started construction on offsite storm line on NE corner. 5/3/22 ES
Informational:		
14	Misc	5/5/-5/6 no utility work being done due to rain. 5/6/22 ES
Informational:		
15	Misc	Linaweaver working on storm lines. 5/9/22 ES
		Linaweaver worked on storm lines. 5/11/22 ES
		Linaweaver crew working on sewer street crossing. 5/18/22 ES
		Linaweaver crew working on sewer street crossing. 5/19/22 ES
		Linaweaver crew working on backfilling and flow filled across street. 5/20/22 ES
		Linaweaver crew was pouring KCM MB 4K concrete 8-10" thick across 7th street spanning 12" outside their full depth dig area. 5/23/22 ES
		Linaweaver crew saw cut street and dug to expose water main to get prepped for fire line and service connections. 5/25/22 ES
		Linaweaver crew performed fire line tie in late night 5/27/22 ES
		No construction work today with rain storms. 5/31/22 ES
		Linaweaver crew was onsite to get hole ready for water taps. Water performed 2 - 1" water taps. 6/1/22 ES
		Linaweaver crew was onsite working on service/irrigation lines. 6/2/22 ES
		Linaweaver crew working on fire line, meter pits and running tracer wire. 6/3/22 ES
		Linaweaver crew working on fire line and final setting on meters. 6/6/22 ES
		Linaweaver crew working on setting storm structure in preparation for starting underground detention basin. 6/7/22 ES

Linaweaver crew working on inverts and collars on storm boxes and waiting on vault for fire line to be delivered. 6/8/22 ES

Linaweaver had backflow vault for fire line delivered. 6/8/22 ES

Linaweaver was working on setting backflow pit for fire lines. 6/9/22 ES

Linaweaver continued working on fire line. 6/10/22 ES

Linaweaver working on backfilling fire line and installed a 6" cap with a 2" blowoff assembly for building fire line after tee. 6/13/22 ES

**Comments:**