

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Tuesday, June 14, 2022

Informational:

1 Misc

Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22

Informational:

2 Misc

No utility work or grading being done today. RP 4-6-22

Informational:

3 Misc

Tyler's crew started working on the storm line today. RP 4-19-22

Informational:

4 Misc

Tyler's crew still working on storm line E. RP 4-20-22

Informational:

5 Misc

Tyler's crew working on storm line. Still dealing with ATT cable running right down center of their ditch line. Had poured collars and inverts in storm box E-5 and had 3 sticks of pipe in early in day. 4/27/22 ES

Informational:

6 Misc

No work being performed today. 4/28/22 ES

Informational:

7 Misc

Tyler's crew working on storm line.. 5/3/22 ES

No utility work being done today. 5/31/22 ES

ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of Lowenstein Dr from storm sewer construction. 6/6/22 ES

ESS crew working along edge of roadway and working on grading at west entrance to Black Twig Cir. 6/7/22 ES

No work being done today after last nights rain. 6/8/22 ES

ESS working on curb line. 6/9/22 ES

ESS continued working on curb line 6/10/22 ES

ESS working on compacting curb line. 6/13/22 ES

ESS working near West edge of Black Twig Cir on curb line. 6/14/22 ES

Comments: