

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213431
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Wednesday, June 15, 2022

Informational:
1 Misc

No site work being performed today. 5/31/22 ES

Beacon concrete on site working on curbs and sidewalk forms. 6/2/22 ES

Beacon concrete on site working on sidewalk and getting ready to pour curb. 6/3/22 ES

Crew onsite working on south pervious paver pad. 6/8/22 ES

Crew onsite finishing south paver pad. 6/10/22 ES

Steve with Monarch called this morning as Evergy had a concrete crew onsite framing up and preparing to pour NW sidewalk area. 6/15/22 ES

Met with crew from JD Bishop doing concrete. 6/15/22 ES

Comments: