

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Eric Sharp	Partial	Wednesday, June 15, 2022

Informational:

1	Misc	ESS on site working on getting geogrid down and aggregate base on top. 6/13/22 ES
		ESS on site working on finishing laying rock, grading and compacting aggregate for curb and roadway. 6/14/22 ES
		Performed proof roll with Cody from ESS using 20.05 ton loaded truck. 6/15/22 ES

**Comments:**