

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220365
Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Tuesday, June 14, 2022

Informational:

1	Misc	06/14/22 Tuesday (Rand Construction Co.) Contractor is cut and jackhammering existing storm box to install 24" HP storm line. Existing parking lot and light pole base structure was excavated to access storm box. 06/15/22 Wednesday (Rand Construction Co.) Contractor was able to finish jackhammer storm box and was able to install one stick of 24" HPD corrugated pipe.
---	------	--

Comments: