

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213811  
Address: 3813 SW MARYVILLE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Thursday, June 16, 2022

Corrective Action Required:

1	Misc	-seal all top plate penetrations garage -nail off stud shoe 1st floor bath -toenail all floor joists per code -nail all intersecting corners 12" oc -overnotched king stud at front window -nail off all joist hangers -structural strap top plate master bath -min 24" lap between plate breaks 2nd floor hall bath -provide (4) 2X stud pack at garage wall for 2nd floor girder truss bearing per plans -provide correct header design at 2nd floor front bedroom
---	------	---

**Comments:**