

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20221130

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Eric Sharp	Partial	Thursday, June 16, 2022

Informational:

1 Misc

No utility work or grading being done today. RP 4-6-22

Electrical contractors an building pad contractors working. 5/17/22 ES

Could not perform sanitary sewer tests today as lot was too wet and muddy for Jeremiah to get his truck into the area. 5/27/22 ES

Not able to perform sanitary testing today as too wet with rainfall. 5/31/22 ES

Jeremiah with ESS was onsite performing sanitary sewer inspections. 6/6/22 ES

ESS has a dirt crew on site working on compacting site and putting Tensar TriAx TX5 geogrid with aggregate down. 6/6/22 ES

Water was onsite today performing camera testing. 6/16/22 ES

**Comments:**