

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Monday, June 20, 2022
Informational: 1 Misc	No work being completed. 3/28/22 ES		
Informational: 2 Misc	Site and foundation grading continues. Spoke with Glynn about entrance off of Blue Pkwy. They will be installing their permanent culvert instead of temporary pipes under construction entrance. 4/4/22 ES		
Informational: 3 Misc	Site grading continues. Survey stakes appeared to be wrong and grading was taking place across property line. Glynn working with surveyor for correction. Had sewer and water materials delivered. 4/5/22 ES		
Informational: 4 Misc	Site grading and swell construction continued. Plans show swell on adjacent property. 4/5/22 ES		
Informational: 5 Misc	No work being done. 4/13/22 ES		
Informational: 6 Misc	Building site grading being done. Waiting for testing proctor for building sub base stabilization. Also had plans resubmitted for change in storm swell and inlet location. 4/14/22 ES		
Informational: 7 Misc	No work being performed due to rain over weekend. 4/18/22 ES		
	Began sub base stabilization on building pad site. 4/19/22 ES		

Informational:		
8	Misc	They did a building pad proof roll. No other construction happening. 4/22/22 ES
Informational:		
9	Misc	Started sanitary sewer line construction. 4/25/22 ES
Informational:		
10	Misc	Met with Glynn, they are continuing sanitary sewer construction. 4/26/22 ES
Informational:		
11	Misc	Linaweaver was on-site doing some minor site grading prior to rain. No other utility work being performed. 4/28/22 ES
Informational:		
12	Misc	No utility work being done today. 4/29/22 ES
Informational:		
13	Misc	Linaweaver started construction on offsite storm line on NE corner. 5/3/22 ES
Informational:		
14	Misc	5/5/-5/6 no utility work being done due to rain. 5/6/22 ES
Informational:		
15	Misc	Linaweaver working on storm lines. 5/9/22 ES
		Linaweaver worked on storm lines. 5/11/22 ES
		Linaweaver crew working on sewer street crossing. 5/18/22 ES
		Linaweaver crew working on sewer street crossing. 5/19/22 ES
		Linaweaver crew working on backfilling and flow filled across street. 5/20/22 ES
		Linaweaver crew was pouring KCMMB 4K concrete 8-10" thick across 7th street spanning 12" outside their full depth dig area. 5/23/22 ES
		Linaweaver crew saw cut street and dug to expose water main to get prepped for fire line and service connections. 5/25/22 ES
		Linaweaver crew performed fire line tie in late night 5/27/22 ES
		No construction work today with rain storms. 5/31/22 ES
		Linaweaver crew was onsite to get hole ready for water taps. Water performed 2 - 1" water taps. 6/1/22 ES
		Linaweaver crew was onsite working on service/irrigation lines. 6/2/22 ES
		Linaweaver crew working on fire line, meter pits and running tracer wire. 6/3/22 ES
		Linaweaver crew working on fire line and final setting on meters. 6/6/22 ES
		Linaweaver crew working on setting storm structure in preparation for starting underground detention basin. 6/7/22 ES

Linaweaver crew working on inverts and collars on storm boxes and waiting on vault for fire line to be delivered. 6/8/22 ES

Linaweaver had backflow vault for fire line delivered. 6/8/22 ES

Linaweaver was working on setting backflow pit for fire lines. 6/9/22 ES

Linaweaver continued working on fire line. 6/10/22 ES

Linaweaver working on backfilling fire line and installed a 6" cap with a 2" blowoff assembly for building fire line after tee. 6/13/22 ES

Linaweaver working on fire line. 6/14/22 ES

Linaweaver working on fire line and concrete crew working on footings and pillars. 6/15/22 ES

Linaweaver hydrostatic tested fire line and chlorinated. Concrete crew working on footing and pillars. 6/16/22 ES

Linaweaver backfilled fire stand pipe, starting digging pit for underground detention system. 6/17/22 ES

Comments: