

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Eric Sharp	Partial	Monday, June 20, 2022

Informational:
1 Misc Richard's crew chlorinated fire line from construction tap to end of line. Will let sit chlorinated over weekend. 6/16/22 ES

Dechlorinated line with dechlorination pellets and flushed after dechlorinating. 6/20/22 ES

Comments: