

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Eric Sharp	Partial	Monday, June 20, 2022

Informational:

1 Misc

Equipment delivered and minor grading done. 6/7/22 ES

No work being done today after last nights rain event. 6/8/22 ES

No work being done. 6/10/22 ES

Cook Flatt and Strobel engineers on site surveying. 6/13/22 ES

Michael from Bair Excavating was onsite relocating dirt. 6/14/22 ES

Bair Excavating on site grading site. 6/15/22 ES

Bair Excavating on site grading. Almost taken down the large mound of dirt.  
6/16/22 ES

Bair Excavating on site grading. 6/17/22 ES

**Comments:**