

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                    | Inspector: | Outcome: | Date:                 |
|--------------------------------|------------|----------|-----------------------|
| <b>Pavement-Aggregate Base</b> | Eric Sharp | Partial  | Monday, June 20, 2022 |

Informational:

1      Misc

ESS on site working on getting geogrid down and aggregate base on top.  
6/13/22 ES

ESS on site working on finishing laying aggregate, grading and compacting.  
6/14/22 ES

Performed proof roll with Cody from ESS using 20.05 ton load of rock. 6/15/22  
ES

Performed proof roll on remaining section of Black Twig Cir w/ 20.12 tons of  
rock. Passed 6/17/22 ES

**Comments:**