

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221130

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Monday, June 20, 2022

Informational:

1 Misc

No utility work or grading being done today. RP 4-6-22

Electrical contractors an building pad contractors working. 5/17/22 ES

Could not perform sanitary sewer tests today as lot was too wet and muddy for Jeremiah to get his truck into the area. 5/27/22 ES

Not able to perform sanitary testing today as too wet with rainfall. 5/31/22 ES

Jeremiah with ESS was onsite performing sanitary sewer inspections. 6/6/22 ES

ESS has a dirt crew on site working on compacting site and putting Tensar TriAx TX5 geogrid with aggregate down. 6/6/22 ES

Water was onsite today performing camera testing. 6/16/22 ES

Water onsite finishing bond inspection. 6/17/22 ES

Comments:

