## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20216411Address:710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection		Eric Sharp	Partial	Monday, June 20, 2022
Informational:				
1	Misc	Linaweaver exposed around existing storm manhole structure to prepare for construction. 5/2/22 ES		
Informational:				
2	Misc	Linaweaver started construction from existing storm structure. Encountered and 8" water line as they came out of structure. Will maintain 18" of clearance above that line with storm pipe. Put in a temporary connection to existing corrugated metal pipe in anticipation of rain. Will be pouring new floor and collar tomorrow morning. 5/3/22 ES		
Informational:			1 moning: 5/ 5/ 22 25	
3	Misc	Linaweaver had one stick of pipe in and poured collars around pipe going into storm structure. 5/4/22 ES		
Informational:				
4	Misc		nstruction on storm line. W g field inlet box. 5/9/22 ES	as working towards
		Linaweaver had set box 1 Then pour collars tomorr	A and we're going to work to wo	towards box 2 and 1B.
Informational:				
5	Misc	5-12-22 AN crew has two pipe. 2 pics attached	storm boxes installed and c	ontinuing to lay more
Informational:				

6MiscRichard's crew worked on getting storm junction box 2 installed and ran from<br/>box 1A in preparation for underground detention basin install. 6/7/22 ESRichard's crew working on inverts in boxes 1, 1A, 1B, also poured collars on<br/>South side of box 1A and North side of box 2. 6/8/22 ESRichard's crew dug out pit to start ADS system install. 6/17/22 ESRichard's crew working on detention basin. They got mats down and initial<br/>rock layer for farthest north chambers. 6/20/22 ES

## Comments: