

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220198
Address: 2106 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Residential	Khanh Nguyen	Failed	Tuesday, June 21, 2022

Corrective Action Required:

1	Misc	-Nail garage exterior wall sheathing per code -Over notched joist above garage (between chase and steel column) -Repair cut out vapor barrier in garage and great room -Use proper nail plate to protect wiring at front bedroom/office, strap with holes -Provide double top plate support or add stud under H trusses at stair wall; tie down trusses to support stair wall -Fb Jack&Jill bathroom wall from roof -Tie down girder truss K5 -Master bathroom shower trap weir is above the vent connection -Support kitchen island sink drain pipe
---	------	--

**OK TO INSULATE

Comments: