

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366
Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------------------|--------------|----------|------------------------|
| Backflow Preventer and Vault | Khanh Nguyen | Partial | Tuesday, June 21, 2022 |

Informational:

1 Misc 4-20-22 AN holthouse started to locate the waterline that will go into the backflow fault.

Informational:

2 Misc 4-21-22 AN Holthouse is tied into the waterline that came under the road and added a stick of pipe that will go into the vault.

Informational:

3 Misc 4-29-22 AN the back flow vault and back flow is installed . They still need to install a way for it to drain and put steps in the vault .

Informational:

4 Misc 5-26-22 AN hothouse is starting to work on the backflow and meter pits again

Informational:

5 Misc 5-31-22 AN. All three meters, meter pits ,three backflow and pits are complete.

6-1-22 AN fire line vault still need the sump pump and stairs installed

Informational:

6 Miscellaneous Correction 6-9-22 AN still need to install the stairs and sump pump

Comments: