CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201467

Address: 1425 SW WARD RD, LEES SUMMIT, MO 640811515 SW WARD RD, LEES SUMMIT, MO 640811000 SW

WINTHROP DR, LEES SUMMIT, MO 64081930 SW SCHERER RD, LEES SUMMIT, MO

640821401 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Water Line - Coliform Test 1 Nick Lightner Partial Tuesday, June 21, 2022

Informational:

1 Misc 6-9-22 AN. Both water mains have been chlorinated on 6-8-22

6-13-22 AN first round of water samples were done 4 samples

Corrective Action Required:

2 Misc 6-15-22—- 6-21-22 AN first round of samples fail both mains . Will have to

flush and chlorinate the both mains again

Informational:

3 Misc 6-21-22 AN holthouse is flushing both mains and chlorinating again

Comments: