

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20216411  
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Eric Sharp	Partial	Tuesday, June 21, 2022

Informational:

1 Misc

Richard's crew chlorinated fire line from construction tap to end of line. Will let sit chlorinated over weekend. 6/16/22 ES

Dechlorinated line with dechlorination pellets and flushed after dechlorinating. 6/20/22 ES

Took 2 samples from fire line. 1 from before backflow on public side and one from end of line. 6/21/22 ES

**Comments:**